

FOD Project Communication Update

Student Academic Services
Lane Avenue Parking Garage

January 18, 2008

| | |
|--|--|
| Next Stakeholder Meeting: Jan. 31, 2008; 9-11 a.m. – Schottenstein Center, Mtg. Rm. 2 | |
| Board Update | <p>Utility easements to the City of Columbus for sanitary sewer abandonment and relocation will be presented to the Board of Trustees on Jan. 31. These easements are part of the normal construction process and will eliminate conflicts between existing city utilities and proposed site improvements. These easements are needed for any work in this area and are not reflective of any decision points.</p> |
| Timeline / Meeting Updates | <p>Quarterly Stakeholder Meeting scheduled for Jan. 31 to update project status and review tunnel options.</p> <p>We would like to convene an Executive Project Team meeting at 12:00 noon immediately following the Stakeholder's Meeting. This meeting will be held to discuss stakeholder feedback and concerns in advance of making presentations to University Administration the first week in February.</p> <p>Pre-Bid meetings for interested bidders in the SAS/LAPG projects will be held in early February with bid openings tentatively scheduled for the last week of February.</p> |
| Next update | <p>We anticipate issuing the next update on or about Feb. 15. This will allow us to include pertinent information from the January Stakeholder's Meeting and subsequent decisions made by University Administration. We will also update the status of the SAS/LAPG projects and confirm bid opening dates.</p> |
| Project Status Report | <p><u>SAS / LAPG</u></p> <p>Bids were opened for the Early Site Electric package on Jan. 14. Vaughn Industries is the apparent low bidder with an amount of \$335,000. This amount is under the published engineer's estimate. We anticipate entering into a contract with Vaughn for this work.</p> <p>The Lane Avenue Parking Garage, SAS Building, and General Conditions bid packages have been prepared and scheduled to</p> |

| | |
|----------------|--|
| | <p>advertise for bidding during the week of Jan. 21. These packages represent the balance of the work for these projects.</p> <p>Pre-bid meetings for interested bidders will be held during the first week of February, with the dates, times, and locations TBD.</p> <p><u>Utilities Support Project</u></p> <p>The engineering consultants have been conducting field investigations and compiling cost and schedule data since early December. The final report detailing their findings and recommendations for the tunnel route options is expected to be received during the week of Jan. 21. FOD staff will be developing a presentation from the findings to be further discussed at the Jan. 31 Stakeholder's Meeting.</p> |
| | |
| Contact | <p>If you would like more information regarding the project or project updates, please contact Ken Wayman (wayman.14@osu.edu; 247-8836). If you have any questions regarding communications, please contact Libby Eckhardt (eckhardt.12@osu.edu; 292-1477).</p> |