



<p style="text-align: center;">Project Updates</p>	<p><u>September</u></p> <ul style="list-style-type: none"> • Mass excavation completed • Foundation footings installed • Tower crane erected to assist with construction • Installation of a telecommunications duct bank completed under the garage, along 9th Avenue and west of the existing garage. Duct bank work completed next spring by OIT/UNITS. <p><u>October</u></p> <ul style="list-style-type: none"> • All garage-grade level concrete placed • Forms construction and placement begun • Forming and pouring of elevated slabs begun. Pours will continue, one per calendar week, for completion of all 21 sections. <p><u>November</u></p> <ul style="list-style-type: none"> • Storm water retention work begun. • New manholes and connections to existing storm sewer completed on 8th Avenue. • Large reservoir sections being placed underground between old and new parking structures. • Storm water retention system complete by the end of the month. <p><u>Forecast December/January Work</u></p> <ul style="list-style-type: none"> • Elevated deck pours will continue throughout the two months. • The new transformer for both garages will be received and installed near the end of January, creating a temporary power outage in the 9th Avenue garage for approximately 3-4 days.
<p style="text-align: center;">Next update</p>	<p>The next update is anticipated in the next quarter of construction. This will allow us to include pertinent project update information.</p>
<p style="text-align: center;">Contact</p>	<p>For questions or comments: Charlie Conner, Project Manager (292-3341, conner.26@osu.edu) or Glenn Gerhart, Construction Manager (688-5606, gerhart.1@osu.edu).</p>