


FOD Project Update: *Special Communication*

Student Academic Services
Lane Avenue Parking Garage

Dec. 21, 2007

<p>Staffing Update</p>	<p>Effective Dec. 31, Design and Construction Sr. Project Manager Peggy Murphy has resigned her position. We appreciate all of Peggy's hard work on these projects and wish her well. We are excited to report that Project Manager Tom Komlanc will be filling this role as we move forward. Tom has intimate knowledge of the utilities support project and he is anxious to expand his role and keep things on the right path. He has been working closely with Peggy to get up to speed and identify the next steps in the project delivery process. Tom's contact information: komlanc.3@osu.edu; 292-6534.</p>
<p>Project Status Report</p>  <p>New project images can be viewed at fod.osu.edu/news under projects.</p>	<p>The Board of Trustees approved the SAS and LAPG projects for construction on Dec. 7, 2007. This allows us to proceed with the preparation of bid packages to competitively bid the construction work within the two projects.</p> <p>SAS / LAPG: The review of the SAS and LAPG construction documents has been completed and the design professionals are incorporating final comments. The bid strategies are being developed and early packages for site electrical and general conditions will go out for bid in January. The Associate is also incorporating the approved brick modifications to the building façade into the bid documents.</p> <p>Utilities Support Project: The tunnel consultants are presently conducting sub-surface utility investigations, field surveys, and geotechnical investigations. They have also initiated the tunnel route study, tunnel type study, red flag summaries, and preliminary cost estimates on all identified options.</p>
<p>Timeline / Meeting Updates</p>	<ul style="list-style-type: none">• Design Review Board Presentation of SAS /LAPG projects to on Jan. 10.• Executive Project Team meeting is scheduled for Jan. 14, 2008 at 12:30 p.m., 450a Central Classroom Building.• Quarterly Stakeholder Meeting scheduled for Jan. 31 to update project status and review tunnel options; Project Team will participate in this meeting and provide their input at this time.

Contact

If you would like more information regarding the project or project updates, please contact Ken Wayman (wayman.14@osu.edu; 247-8836). If you have any additional questions regarding communications or anything else, please contact Libby Eckhardt (eckhardt.12@osu.edu; 292-1477).