

Construction News Report



Opening Early 2010

**Student Academic
Services Building**

May 2009

**Lane Avenue
Parking Garage**

SASB Project Status:

- Submittal process continues and material procurement is on going.
- Bid Package 201 – Steel
 - Completed detailing structural welding on brick relief angles.
- Bid Package 203 – Masonry
 - Completed insulation on the north elevation.
 - Continued brick on the north elevation.
 - Started CMU at the east stair tower.
- Bid Package 204 – General Trades
 - Continued exterior window blocking and interior wall blocking.
 - Continued interior doorframes.
 - Continued fireproofing activities on the 6th floor.
 - Started installation of the freight elevator.
- Bid Package 206 – Roofing
 - Completed installation of the main roof and penthouse roof.
- Bid Package 207 – Drywall / Painting / Ceilings
 - Continued installation of stud wall framing on the 1st, 5th and 6th floors.
 - Continued exterior framing and sheathing on the west elevation.
 - Continued intumescent (fireproofing) paint.
- Bid Package 209 – Fire Protection
 - No activity.
- Bid Package 210 – Plumbing
 - Continued installation of water lines, waste and vents on the 1st and 2nd floors.
 - Continued natural gas piping on the 1st floor back to the steam room in LAPG.
 - Started installation of water lines on the 4th floor.
- Bid Package 211 – HVAC
 - Completed installation of duct mains and HVAC piping on the 1st floor.
 - Completed installation of VAV's on the 1st floor.
 - Completed installation of piping at VAV's on the 4th floor.
 - Set roof top condensing units.
 - Started IEQ air quality rough in's.
 - Received fan powered boxes for the 2nd and 3rd floors.
 - Started return air plenums on the east and west ends of the building.
- Bid Package 212 – Electric
 - Continued temporary lighting and power.
 - Completed pulling wire from the substations to the switchgear in the basement.
 - Continued overhead rough in on the 1st floor
 - Completed installation of cable tray on the 5th floor.
 - Started installation of ceiling grid wire for the lights on all floors.

Outside the Fence:

- Work continues for the chilled water tunnel extension work.
- The tunnel crossing at Tuttle Park near Lane Avenue was completed.
- Tunnel crossing on Tuttle at Woody Hayes work will begin on June 15th and go through September 1st.

LAPG Project Status:

- Bid Package 102 – Site Work
 - Started Bulletin work to add exhaust to the tunnel.
 - Started Bulletin work to add temporary boiler and chiller sleeves into the tunnel.
- Bid Package 104 – Concrete
 - Completed pours 22, 23 and 24 on the elevated slabs.
 - Started form work and reinforcing for concrete pour 226
 - Continued building columns and crash walls.
 - Continued forming the stairs and landings at both stair towers.
- Bid Package 105 – General Trades
 - Completed CMU and face brick on the west elevation.
 - Started CMU and face brick on the south elevation.
- Bid Package 106 – Misc. Metals
 - Started installation of intermediate cable supports on decks 3 – 9.
- Bid Package 107 – Fire Protection
 - Started installation of mains in the lower levels.
- Bid Package 108 Plumbing
 - Continued installation of sleeves and drains in concrete slabs as needed for the concrete pours.
 - Continued installation of storm piping at the lower levels.
- Bid Package 110 – Electrical
 - Continued installation of temporary lighting and power.
 - Continued installation of sleeves in concrete slabs as needed during concrete pours.
 - Continued installation of conduit at the lower levels.
 - Started branch wires
 - Energized primary side of power for LAPG and SASB.
 - Completed high potential testing of cables.

