

▪ Thompson Library Renovation ▪

June 2007 Construction Newsletter

Exterior demolition and rework of the tower exterior has completed on the west face of the building and is now in progress on the south and east faces. Interior demolition continues on the east Atrium area and is now complete from the roof down to level 2. Overall the interior demolition process is 75% complete.

Excavation of the new west addition basement completed June 22nd. The tower crane was erected on June 21st and is now servicing the installation of the foundations of the new west addition. This work started on schedule, June 25th.

May Milestones Reached

- Exterior demo and rework of the exterior stone is 75% complete
- Interior demolition is 75% complete
- Excavation of west addition basement completed
- Tower Crane erected in newly dug west basement - to be in place until May 2008

Upcoming Work in June

- 90% Completion of foundation and foundation walls for new west addition
- New limestone window jambs and sills in the Tower
- Plumbing, HVAC and Electric risers start in the Tower
- East Atrium demolition will complete
- New interior structural framing will start



West Addition Basement



Cranes At Work

▪ **Thompson Library Renovation** ▪

Additional Photos



**Level 2 Atrium Stair Removal
By Crane**



Break in the Action



West Face Exposed - Level 3

Interesting Facts:
1.5 million lbs. of metal recycled to date
6,800 Tons of concrete and stone recycled to date
700 Tons of crushed brick & stone used as temporary road
at the Student Union
12,000 C.Y. of earth removed from west basement